

The Hidden Risks Behind Extended-Stay Hotel Cabinet Projects

How Procurement Agencies and GCs Can
Reduce Installation Delays by Up to 30 Days



White Paper by Pinder Lin
Meta Deco Industries Sdn Bhd



HOTEL

198+

extended-stay hotels
delivered in 5 years



20+ years

of experience focused
specifically on
U.S. hotel projects.



Executive Summary

Why are hospitality projects getting harder to deliver on time and on budget?



- **Labor shortages:** According to AGC industry data, 82% of general contractors struggle to recruit skilled hourly craft labor, with cabinetry installers and finish carpenters being among the most severely impacted trades.



- **Tariff uncertainty:** Fluctuating tariffs and freight costs make cabinet budgets volatile and difficult to lock in.



- **Brand compliance pressure:** Major hotel brands are tightening standards, increasing the risk of rework and failed inspections.



- **Opening date pressure:** Owners and operators are under intense pressure to open on schedule and start generating revenue. According to AHLA, 72% of hotel delays happen after procurement.

What this guide is based on

- **198+** extended-stay hotel cabinet projects delivered since 2021.
- **20+ years** of experience focused specifically on U.S. hotel projects.
- **1,200+** hotel, resort, and serviced-apartment projects completed.

This white paper distills practical lessons learned from more than 198 extended-stay hotel cabinet projects across North America, with a focus on how procurement agencies and general contractors can de-risk cabinet installation and protect opening dates.



HOTEL

198+

extended-stay hotel
cabinet projects
delivered since 2021.



20+
years

of experience focused
specifically on
U.S. hotel projects.

Why Extended-Stay Kitchens Create More Risk



Traditional hotel guestroom (lower risk)



- Typically only a small bathroom vanity to coordinate.
- Limited cabinet, plumbing, and electrical interfaces.
- Fewer elements that can fail inspections or delay opening.



Extended-stay hotel guestroom with in-room kitchen (higher risk)



- Full in-room kitchen with cabinets, countertop, sink, and appliances.
- Tighter MEP coordination (mechanical, electrical, plumbing around the kitchen).
- ADA requirements on clearances, reach ranges, and under-counter space.
- Additional brand inspections focused on kitchen layout, finishes, and performance.

In an extended-stay hotel, a single kitchen problem can hold up inspections and delay the opening of the entire property.

Risk #1: Why Kitchen Is on the Critical Path



Typical Project Sequence

- Design
- Procurement
- Manufacturing
- Installation
- Inspection
- Opening

Where Kitchen Cabinets Sit on the Path

- Kitchen cabinet installation happens late in the sequence, close to inspections and opening.
- Appliances and final inspections depend on cabinets being fully installed and aligned with MEP and ADA requirements.
- Unlike simple bathroom vanities, kitchen cabinetry directly affects whether rooms can pass inspection and be released for opening.



When kitchen cabinets slip, the entire schedule slips with them.

Risk #2: The Hidden Cost of Flat-Pack Cabinets

Why RTA can be slower and more expensive in the field


	Flat-pack (RTA) cabinets	Factory pre-assembled cabinets
 Per key room – installation time	Approx. 2.5–3.5 hours per room on site.	Under 45 minutes per room on site.
 120 key rooms – total installation time	Approx. 300–420 installer hours on site.	Approx. 90 installer hours on site.



Flat-pack (RTA): 300–420 hours



Pre-assembled: ~90 hours



On a 120-key project, flat-pack cabinets can require several hundred more installer hours than pre-assembled cabinets—extra time that must be scheduled, supervised, and paid for on site.

Risk #3: Field Assembly Creates Punch Lists



Flat-pack (RTA) cabinets – what typically happens on site

- Multiple boxes and loose parts to sort and track for each room.
- Higher risk of missing or mixed-up hardware and components.
- Doors and drawers often need extra adjustment to align in real site conditions.
- More rework during inspections: fixing misalignment, replacing damaged parts, chasing missing items.
- Longer punch lists and multiple return visits to close out each floor or phase.

Cabinet Installation Process

KD



Unpack & Confirm



Sort & Verify Hardware



Install



Inspect & Fix



Rigid, factory-assembled cabinets – what typically happens on site

- Cabinets arrive pre-assembled, square, and aligned from the factory.
- Installers can focus on placement, anchoring, and leveling instead of building boxes.
- Shorter inspections with fewer issues related to cabinet quality or alignment.
- Simple sequence: install → inspect → open.

Assembled



Unpack & Confirm



Sort & Verify Hardware



Install



Inspect & Fix

Field assembly doesn't just slow you down—it creates long punch lists that tie up installers, delay inspections, and push back opening dates.

Risk #4: Appliance Integration

Common MEP conflicts around the kitchen wall

Common MEP conflicts around kitchen appliances



Outlet hidden behind cabinet rail – electrical outlet ends up behind the back rail or side panel of the cabinet; installers must cut into cabinets or relocate outlets late in the schedule.



Plumbing conflicts – sink or dishwasher supply and drain lines clash with cabinet backs, shelves, or toe kicks; requires on-site cutting, patching, and rerouting of pipes.



Appliance clearance issues – fridges, microwaves, and dishwashers don't have the clearances they need to open and vent properly; doors hit cabinet faces or walls, appliances don't sit flush or cannot be fully installed.




Ventilation failures – range hood ducting and return air paths are blocked by cabinet framing; fails brand or code inspections and can require partial tear-out to fix.

How to reduce integration risk

Use 3D shop drawings to coordinate cabinet, appliance, and MEP locations before ordering.

Run MEP clash detection specifically around cabinet and appliance zones.

Lock in appliance models and cutout dimensions early, and share them with the cabinet supplier and MEP trades.



Poor appliance integration turns small MEP misses into opening-day problems.


Risk #5: Brand Matrix Errors

Appliance integration failures driven by brand standard mismatches



Microwave

- Wrong cutout size or height relative to brand standards.
- Door hits adjacent cabinets or walls; controls fall outside approved reach ranges.



Cooktop

- Insufficient side and rear clearances to combustible surfaces.
- Incompatible hood/venting solution for the cooktop type and BTU rating.



Refrigerator

- Not enough space for doors to swing fully without hitting walls or cabinets.
- Inadequate ventilation space around the unit, leading to overheating concerns.



Dishwasher

- Door cannot open to the required angle without hitting cabinets.
- Toe-kick or side panels block access to controls or racks.



What brand inspectors look for



Correct model and spec per brand matrix



Verified cutout sizes and heights



Side, rear, and front clearances




Ventilation paths and airflow


Brand matrix errors are often discovered at brand inspection—when changes are most expensive.

Risk #6: Material Handling Delays Installation

Traditional delivery sequence




- Cabinets are unloaded into a central lobby or staging area.
- Teams must sort by floor and room, then move the same boxes multiple times.
- Crowded lobbies and corridors increase the risk of damage, missing items, and schedule slippage.



MDI delivery sequence



- Cabinets are pre sequenced by floor and room before or during loading.
- Pallets or carts go directly from container to the correct floor and room zone.
- Installers spend more time installing and less time searching, sorting, and moving boxes.



A well-planned delivery sequence reduces touches, damage, and wasted installer hours—directly protecting your installation schedule.

Risk #7: Punch List – Water Damage Starts Before Opening Day



Water damage issues that show up at punch list


- Hydrostatic testing – pressure testing reveals slow leaks at the very end of the schedule.
- Micro leaks – small supply or drain leaks go unnoticed while rooms are still closed.
- Swelling – sink base panels absorb moisture, swell, and delaminate before opening.
- Brand rejection – inspectors see water-damaged or swollen sink bases and reject rooms at brand walk.



Solution: Protect the sink base

- Moisture-resistant core – use moisture-resistant core panels for sink base cabinets to reduce swelling and delamination risk.
- Waterproof liner tray – install a waterproof liner tray in the sink base to catch small leaks and protect cabinet panels and flooring.

Sink base detail



Small leaks in sink bases often start before opening day—but show up as punch-list and brand inspection failures.

What We Learned From 198+ Extended-Stay Hotels

Recurring problems, root causes, and how to prevent them

Problem	Root cause	Prevention
 Punch list	Field assembly errors	 Factory assembly of cabinets
 Delay	Wrong or inefficient packaging and staging	 Floor-by-floor sequencing of deliveries
 Rework	MEP clashes at kitchen and sink areas	 BIM / 3D model review and clash detection
 Damage	Undetected sink leaks at base cabinets	 Waterproof sink-base design and liner trays

Most cabinet-related issues are repeatable patterns—not one-offs—and can be engineered out of the project.

Top 10 Causes of Delay

Most delays are predictable – and preventable.



1. Missing components – hardware, panels, or trim pieces not received or miscounted.



2. MEP conflicts – cabinets, plumbing, and electrical locations clash on site.



3. Appliance fit issues – appliances don't fit the openings or clearances provided.



4. Brand matrix errors – wrong models, heights, or clearances versus brand standards.



5. Water damage – leaks at sink bases or wet areas discovered late in the schedule.



6. Shipping delays – containers arrive late or are held up in transit or at port.



7. Material damage – cabinets and panels are damaged during shipping or handling on site.



8. Labor shortages – not enough qualified installers available when rooms are ready.



9. Change orders – late design changes that force rework, reordering, or re-layouts.



10. Site readiness issues – floors, MEP rough-ins, or inspections not ready when cabinets arrive.



Treat delay causes as a checklist to design against—not as surprises on opening day.

Risk Assessment Checklist

Use this checklist before every project phase to catch risks early.

	1	2	3	4	5	Score
Brand complexity (number of brands / strictness of standards)	☐	☐	☐	☐	☐	
Schedule pressure (how tight the opening date and milestones are)	☐	☐	☐	☐	☐	
Labor availability (access to qualified cabinet installers)	☐	☐	☐	☐	☐	
Procurement coordination (how many parties are involved in sourcing)	☐	☐	☐	☐	☐	
Installation method (field-assembled flat-pack vs. factory-assembled cabinets)	☐	☐	☐	☐		

Low 0-10
Medium 11-18
High 19-25

High scores signal projects that need extra attention on design, sequencing, and integration.



Pre-Construction Checklist

Before you release cabinets to production and shipment



Design & standards

- ☐ Brand matrix is approved (models, finishes, clearances).
- ☐ Appliance schedule is confirmed and shared with all trades.
- ☐ MEP coordination around kitchens and sink bases is complete.
- ☐ Cabinet shop drawings are fully reviewed and approved.



Site & logistics

- ☐ HVAC dry-in is confirmed for cabinet storage and installation areas.
- ☐ Delivery window and access plan are confirmed with the site team.
- ☐ Installation team and supervision are scheduled and ready.
- ☐ A punch-list prevention plan is in place (inspection checkpoints and sign-offs).



A strong pre-construction checklist is the cheapest way to protect your opening date.



Pre-Construction Checklist (Quick Reference)

- ☐ Brand matrix approved
- ☐ Appliance matrix confirmed
- ☐ BIM / MEP coordination complete
- ☐ HVAC ready for cabinet areas
- ☐ Site dry-in confirmed
- ☐ Delivery window confirmed

A simple checklist, used consistently, catches many of the issues that later show up as delays, rework, or punch lists.

About the Author

Pinder Lin

Founder, Meta Deco Industries Sdn Bhd

- 20+ years in hospitality cabinet manufacturing and project delivery.
- 1,200+ hotel, resort, and serviced-apartment projects completed.
- Hundreds of extended-stay hotel kitchen and cabinet packages delivered across North America.
- Specialised in hospitality cabinetry, brand compliance, procurement support, and installation optimisation.



META DECO



If you are planning an extended-stay or long-stay hotel project and would like a second set of eyes on your cabinet package, you can book a complimentary technical project review with Meta Deco.

Email: pinder.lin@mdikitchen.com